



ΕΦΗΜΕΡΙΣ ΤΗΣ ΚΥΒΕΡΝΗΣΕΩΣ ΤΗΣ ΕΛΛΗΝΙΚΗΣ ΔΗΜΟΚΡΑΤΙΑΣ

ΑΘΗΝΑ
13 ΔΕΚΕΜΒΡΙΟΥ 1985

ΤΕΥΧΟΣ ΠΡΩΤΟ

ΑΡΙΘΜΟΣ ΦΥΛΛΟΥ
209

ΑΠΟΦΑΣΕΙΣ

Αριθ. Φ.0544/3/ΑΣ 575/Μ. 3465

Έγκριση του Πρακτικού της 8ης Συνόδου της Εκτελεστικής Επιτροπής της Ελληνο-Γερμανικής Συμφωνίας συνεργασίας σε μια πρότυπη εφαρμογή για ορθολογική χρήση ενέργειας και χρησιμοποίηση ηλιακής ενέργειας σ' έναν οικισμό του Ελληνικού Οργανισμού Εργατικής κατοικίας (Πρόγραμμα Ηλιακού Χωριού) που υπογράφτηκε στην Αθήνα στις 12 Ιουλίου 1985.

ΟΙ ΓΥΠΟΥΡΓΟΙ
ΕΞΩΤΕΡΙΚΩΝ, ΠΕΡΙΒΑΛΛΟΝΤΟΣ, ΧΩΡΟΤΑΞΙΑΣ
ΚΑΙ ΔΗΜΟΣΙΩΝ ΕΡΓΩΝ ΚΑΙ ΕΡΓΑΣΙΑΣ

Έχοντας υπόψη :

1. Τις διατάξεις του άρθρου 2 της Συμφωνίας μεταξύ της Ελλάδας και της Ομοσπονδιακής Δημοκρατίας της Γερμανίας για τη συνεργασία σε μια πρότυπη εφαρμογή για ορθολογική χρήση ενέργειας και χρησιμοποίηση ηλιακής ενέργειας σ' έναν οικισμό του Ελληνικού Οργανισμού Εργατικής κατοικίας (Πρόγραμμα Ηλιακού Χωριού) η οποία υπογράφτηκε στην Αθήνα στις 31.7.1981 και κυρώθηκε με τον υπ' αριθ. 1310/1982 Νόμο που δημοσιεύτηκε στο υπ' αριθ. 152 Φύλλο της Εφημερίδας της Κυβερνήσεως τεύχος Α' της 23.12.1982, διά της οποίας συνιστάται Εκτελεστική Επιτροπή.

2. Το τέταρτο άρθρο του υπ' αριθ. 1310/1982 Νόμου, βάσει του οποίου τα σε εκτέλεση της Συμφωνίας Πρωτόκολλα-Πρακτικά που κατατίζονται από την Εκτελεστική Επιτροπή εγχρίνονται με κοινή πράξη των αρμόδιων κατά περίπτωση Γρουπών.

3. Το περιεχόμενο του υπό έγκριση Πρακτικού, αποφασίζουμε :

Έγκρινομε ως έχει και στο σύνολό του το Πρακτικό της 8ης Συνόδου της Εκτελεστικής Επιτροπής της Ελληνο-Γερμανικής Συμφωνίας συνεργασίας που υπογράφτηκε στην Αθήνα στις 12 Ιουλίου 1985 του οποίου το κείμενο σε πρωτότυπο στην Αγγλική γλώσσα και σε μετάφραση στην Ελληνική έχει ως εξής :

Αθήνα, 18 Νοεμβρίου 1985
οι γνούροι

ΕΞΩΤΕΡΙΚΩΝ
ΚΑΡΟΛΟΣ ΠΑΠΟΥΔΗΣ

ΠΕΡΙΒΑΛΛΟΝΤΟΣ, ΧΩΡΟΤΑΞΙΑΣ ΚΑΙ

ΔΗΜΟΣΙΩΝ ΕΡΓΩΝ

ΕΥΑΓΓΕΛΟΣ ΚΟΥΛΟΥΜΠΗΣ

ΕΡΓΑΣΙΑΣ

ΕΥΑΓΓΕΛΟΣ ΓΙΑΝΝΟΠΟΥΛΟΣ

MINUTES

of the 8th Executive Committee Meeting of the Solar Village Project Athens, 10, 11 & 12 July 1985.

The Executive Committee held its 8th meeting in Athens on the 10th, 11th and 12th July 1985 with the following agenda :

1. Opening of the meeting
2. Status of the Project
 - A) Progress of MICHANIKI S.A.'s Works
 - B) Progress of INTERATOM's Works
 - C) Progress of Supervision Team Works
 - D) Contracts for Special Materials
 - E) New General Time Schedule of the Project
3. Financial status of the Project
 - A) Payments to MICHANIKI S.A.
 - B) Payments to INTERATOM
 - C) Payments to Supervision Team
 - D) Financial consequences derived from the approved corrections of the design.
4. Submittal of SVC's Balance Sheet of the 1th financial period.
5. Measurement and Evaluation Phase.
 - Software and Hardware for installing the Measuring and Evaluation system.
6. Sociological study
7. Miscellaneous
8. Date of next meeting.
1. Opening of the meeting

The E.C. approved the agenda.

In continuation, the SVC proposed to the E.C. members, to visit the site, within the frame of the meeting, in order to get a direct view of the todays status of the project.

The E.C. welcomed this proposal.

The list of participants is shown in Annex I.

2. Status of the Project.

2A. Progress of MICHANIKI S.A.'s Works.

The Committee expressed concern about the decrease of work progress during the last months which was due to different reasons. In this context the striking since May was considered a serious problem and the E.C. requested that every possible measure to be taken to secure the progress of the construction.

2B. Progress of INTERATOM's Works.

Upon request of SVC supported by the E.C., IA confirmed that the submission of the final design will be completed up to July 16, 1985.

In addition IA explained that, according to the German practice, further to the final design by IA, execution drawings done by INTERATOM's subcontractors will be handed over prior to the beginning of the installation in each building.

SVC_o stated that according to Greek practice, execution drawings are included in the Final Design.

However, the E.C. expressed the view that any matters related to exchange of information should be dealt with in good will and to the best interests of the project.

2C. Progress of Supervision Team Works.

The Committee took note of the supervision team works as presented in Annex II.

The E.C. asked SVC_o whether the integrated design for the trenching works for cabling and piping —non conventional part— on the surrounding infrastructure network was completed as requested during the 7th E.C. meeting.

The SVC_o manager replied that the designer has been instructed to complete this design and that Interatom should cooperate with the designer in this interface area.

Interatom expressed the wish to check the design in time.

The E.C. requested from SVC_o to inform the committee on this item in the next E.C. meeting as this represents an important interface area.

2D. Contracts for special materials.

SVC_o manager informed the E.C. about :

a) LOBA's Delivery Contract.

In accordance with the decision of the 7th E.C. meeting, a Reference List on Plaster Materials Performance during the last two years, was submitted to SVC_o by LOBA. (Annex IV). The German side has already been informed about it.

In addition to this, an Addendum to the Delivery Contract between SVC_o and LOBA, with a Technical Annex was prepared, which would allow the terms and conditions of procurement, responsibility and guarantee for LOBA's External Plaster Materials to be fulfilled. After the last meeting in Ditzingen on June 15, LOBA submitted by telex technical information relevant to the application of the organic plaster on mineral plaster.

For a better understanding of the techniques and conditions under which the External Plaster Materials on mineral plasters are applied, it was agreed between LOBA and SVC_o that, within July, LOBA would dispose, in Greece, a number of samples of all the materials and a special technician to demonstrate various techniques of application. That would be of value not only to MICHANIKI S.A. and Supervision Team but also to LOBA.

The aforementioned actions were agreed upon by the E.C. The E.C. further agrees to the conclusion of the Addendum submitted (Annex V) and it will be approved by written procedure.

b) Giannakopoulos' Delivery Contract.

Partial deliveries of special materials included in the above Contract have already started.

Up to 30.6.85 materials worth 2.201.297 Drs. have been received.

c) Delivery Contract for extruded polystyrene panels.

The SVC_o proposal to appoint this delivery Contract to the lower bidder DOW CHEMICAL HELLAS, was accepted by the E.C.

Approval of the contract will be given by written procedure.

2E. New General Time Schedule of the Project.

SVC_o manager informed the E.C. that according to the relevant decision of the 7th E.C. meeting for a three months time extension a new general Time Schedule of the Project has been concluded, including the works of both Main Contractors.

This new Time Schedule, accepted and signed by the two Contractors, was approved by the E.C. and is shown in Annex XI.

3. Financial Status of the Project.

3A, 3B, 3C.

The Committee took note of the financial status of the project as presented by SVC_o manager and shown in Annex VI.

3D. Financial consequences derived from the approved corrections of the design.

The SVC_o manager presented the financial implications of the design changes, approved in principle by the E.C. in its 7th meeting. This will amount to a 7 % increase of the original cost of the building UAB as it was calculated in detail by the supervision team. Applying this percentage to the total budget of MICHANIKI S.A. would amount to $40,36 \times 7\% = 2,82$ Mio DM for the design modifications.

The Greek side declared that according to art. 6 para c of the Greek - German agreement both parties are responsible for sharing the resulting costs for design modifications, approved by the E.C.

The German delegation expressed the view that in accordance with Art. 7 para 1 of the Lycovrissi Agreement, Art. 6 para c was not applicable once the work packages have been divided and consequently this would be the exclusive Greek financial responsibility.

4. Submittal of SVC_o's Balance Sheet of the 1st financial period.

SVC_o manager presented to E.C. a copy of the balance sheet of the 1st financial period approved by the auditors and the General Assembly of the SVC_o's shareholders.

The E.C. approved this balance Sheet and the relevant auditor's report. (Annex IX).

5. Measurement and Evaluation Phase.

In the preparation of the Measurement and Evaluation Phase a meeting of experts regarding the «physical civil construction measurements» was held at the Fraunhofer Institute at Holzkirchen, in June 1985.

During this meeting, agreement had been reached in one part but considerable difference of view has been encountered on another part.

As far as the active systems and meteorological station are considered, agreement has been achieved with the exception of the flow meters of the thermosiphoning systems.

The E.C. decided that meetings between the Greek and German experts should continue with a view to submit one complete proposal including budget to the next E.C. meeting, taking also into account the social expert advice.

This proposal should also address the question of a suitable computer provided for within the bilateral agreement.

Concerning the Measurement and Evaluation Phase in general, the E.C. agreed that an overlapping period with the construction phase (Phase 3) is foreseeable. With respect to the financing of the ongoing preparatory activities, each side will provide for its own experts until the general proposals of the experts for the Measurement and Evaluation phase is available at the next E.C. meeting.

6. Sociological Study.

The E.C. welcomed Prof. Joerges and Dr. Theos who were appointed by each side to make a first approach to the sociological study of the Solar Village Project in accordance with relevant decision of the 7th E.C. Meeting.

Prof. Joerges and Dr. Theos concluded that a sociological study should start immediately and made a presentation on the possible outlay based on seven points given in Annex X.

The E.C. considered this presentation in the right direction and instructed the sociological team as a top priority issue to submit to the next E.C. meeting its

alternative recommendations for the appropriate selection procedures for the composition of the inhabitants of the Solar Village. They should be accompanied by a brief description of the consequences of each proposal, taking into consideration the special conditions of OEK's practices.

It further instructed the sociological team to submit a detailed work program and budget for the overall sociological study in the next E.C. meeting.

7. Miscellaneous.

A) The SVCe general manager informed the committee that a letter was received by the Ministry of Finance stating that equipment and materials to be used in the SV are excluded from duties (Annex VII).

Concerning company and private cars as well as private belongings the E.C. urges the SVCe to assure a solution of the problem.

With respect to the specific problem of the Liaison Officer's car the German delegation recalled the agreement of 28.6.85 between the two governments on this question and hopes that this issue will be settled accordingly.

B) IA referred to the proposal on the accounting system for distribution of common expenses sent to SVCe previously and drew the attention of the E.C. to the fact that this would have to be decided in time in view of the necessity to elaborate relevant computer programmes.

It was noted that this was closely connected with some aspects of the social study, which have to be first clarified in time.

C) The E.C. recommended for phase 4 a joint proposal from SVCe and IA to be addressed to the European Communities. This proposal should be based on the common papers prepared from both sides for presentation to the next E.C. meeting and should examine the possibility of including part of the social study.

8. Date of next meeting.

The next E.C. meeting should take place during the last two months of this year.

Done in Athens on 10th, 11th & 12th of July 1985.

(ANNEX I)

**SOLAR VILLAGE PROJECT
8th EXECUTIVE COMMITTEE MEETING
ATHENS, 10, 11 & 12 July 1985
LIST OF PARTICIPANTS**

Greek Delegation

Members of the Committee :

Mr. E.N. Carabateas, Ministry of Research and Technology.

Mr. A. Chrysis, Member of the Board of OEK and SVCe.

Mr. G. Mastorakos, Vice Mayor Iraklio.

Advisors :

Mr. K. Kanaris, General Manager SVCe.

Prof. N. Koumoutsos, Mechanical Engineer - SVCe.

Dr. G. Paparsenos, Mechanical Engineer - SVCe.

Dr. Z. Theos, Sociologist SVCe.

German Delegation

Members of the Committee :

Dr. Hlawiczka, Ministry of Research and Technology.

Ms. J. Köhn, Ministry of Research and Technology.

Dr. A. Dütz, KFA/PLE

Advisors :

Mr. D. Ullerich, Liaison Officer.

Mr. B. Floss, Interatom.

Prof. Jeorges, Sociologist.

ANNEX II

ITEM 2c

STATUS OF SUPERVISION TEAM WORKS

The Designer submitted to SVCe a number of modifications of the original design. It is expected that his work will have been completed by the 15.12.1985 (latest date). (Annex III).

The Time Programming Designer has had submitted to SVCe all his Monthly Reports of the Works by the 30.06.85. These Reports include remarks, criticism and proposals for the progress of the works.

The Site Supervision Team supervises the works as arranged.

ANNEX III

SV-3

Schedule of completion of design changes date

item	arch.	struct.	EM
tank for interseasonal storage - BQ, TD, JR (1)	30/7	30/7	30/7
two storey bldg changes			
- structural design - BQ, TD, JR	30/7	15/9	13/7
Landscaping changes			
- BQ, TD, JR	30/7		
- concrete retaining walls (mainly for play areas)		30/7	
- longitudinal sections of remaining roads (mainly SE corner) (2)		30/7	
roof structures multifloor bldgs			
structural drwgs		12/7	
G			
BQ, TD, JR	30/7		30/7
H			
BQ, TD, JR	30/7	30/7	30/7
structural			
play areas (3)			
design and BQ, TD, JR	15/12		
passive bldgs			
design changes and BQ, TD, JR (4)	15/12	15/12	15/12
VEC - VED			
design changes and BQ, TD, JR	15/12	15/12	15/12

Athens, 9 July 1986
ALEXANDROS N. TOMBAZIS

Architect

remarks :

(1) BQ = bill of quantities of new item or differences in comparison to original design in case of change.

TD = technical description of new item or changes

JR = justification report stating reason for change.

(2) as long as final «techniques ektheses» are finished by the Authorities by 8/7.

(3) not part of original design.
 (4) as long as SV.CO informs in of any desired changes by 30/7 apart from insulation changes etc.
 Note : This schedule is under control and approval by SVCo.

ANNEX IV

223548 SVCO GR

7245223 LOBA D FS NR. 952 31.5.1985 TH.

FA. SOLAR VILAGE S.A., ATHEN/G

FA. SOLAR VILLAGE S.A., ATHEN / GRIECHENLAND

2. HD. HERRN KANARIS

TELEX NR. 22 35 48 SVCO.

REFERENCE LIST

FRONT COATING WITH LOBA-SYNTHETIC RESIN PLATERS ON MINERAL GROUND (PLASTER SYSTEMS AS PER DIN 18550, SECTION 1, TABLE 3, LINE 22 EDITION 1985.

CONSISTING OF UNDERPLASTER P 1 AND OVERPLASTER PORG 1)

STUTTGART - FEUERBACH STUTTGARTER STRASSE

STUTTGART - KORNTAL TUBIZER-STRASSE 6, DITZINGEN FILIALE DITZINGER BANK MARKTSTRASSE.

STUTTGART - WEILIMDORF KIMMICH STRASSE 11.

STUTTGART - NORD WUERTTEMBERGISCHE HYPOTHEKENBANK HOSPITALSTRASSE

LEONBERG HECKENWEG 12.

HEILBRONN HAUS WOLF ARMSUENDERSTEIGE STENHEIM/MURR BEETHOVEN-STRASSE

STUTTGART - WEST SENEFELDER STRASSE 82. PIONBERG-ELTINGEN HOTEL HIRSCH.

STUTTGARD - NORD GAUSS-STRASSE 95.

STUTTGART-OST DIEMERSHALDE 47.

GERLINGEN FA. DEVELOP DIESELSTRASSE.

GAILDORF SCHWESTERNHEIM AUF DEM BUEHL

MUENCHEN 2 RADLKOFER-STRASSE 11.

MUENCHEN 50 LINUS-FUNKE-WEG.

A N N E X V

A D D E N D U M No. 1

To delivery contract between Loba-Holmenkol-Chemie KG, SvCo and IA dated 22.3.85.

Preamble

This addendum forms an integral part of the above delivery contract and comprises the whole of the additional ancillary materials the necessity of which has been derived after consideration of the details of the external thermal insulation system and the external plaster, as shown on the final detail drawings sent to LOBA by SVCo on 3.5.85 and as finally agreed upon during the meetings of 11 and 13.5.85 at Ditzingen between LOBA and SVCo.

Article 1.

Subject of this addendum is the delivery of additional ancillary materials necessary for the implementation of the final project design.

This materials together with the materials of Article 1 of the delivery contract, are referred to drawings A172γ, A174b, A175δ, A183γ, A184γ and in the minutes of meeting dated 13.5.85 and comprise the following :

Pos.Nr.	M a t e r i a l	LOBA- Article Nr.
21	Spezial-Tiefgrund	34080
22	Putz-Voranstrich	30001
23	Loba Fassadenfarbe F70	30030
24	Abdeckprofil	32001

25	LOBA-VS-Kombi-Vinkel profil	32001
26	LOBA-VS-Sonderprofil	32001
31	Extrudierte Polystyrol-Hartschaumplatte 100mm	32710
32	LOBA-VS-Panzergewebe	32093

Article 2

The total of the materials under the delivery contract and this addendum refer to the implementation of the complete external insulation system as well as the applications of special organic external plaster on existing mineral plaster according to DIN 18550, Teil 1 and 2 and DIN 18558.

Specifically regarding the laying of organics on mineral plaster, LOBA is aware of the technical description and specifications of the mineral plastering provided in the design, the materials of which are not part of this delivery, and agrees that the whole construction of this type of external plastering corresponds to the DIN 18550 and DIN 18558 requirements.

LOBA has taken into consideration the climatic conditions prevailing on site and has, at its own judgement, adapted accordingly and where necessary, the technical specifications of organic plaster material.

Article 3

This addendum is based on unit rates of the materials and it is not a lump sum contract.

The delivery unit prices are meant to be F.O.T. and are as follows :

Pos. Nr.	M a t e r i a l	Art. Nr.	Unit	Unit Price/ DM
24	LOBA-VS-Abdeckprofil 10/50/120/30/10mm	32001	M	15,20
25	LOBA-VS-Kombi- Winkelprofil	32001	M	2,95
26	LOBA-VS-Sonderprofil 30/100/10mm	32001	M	9,80
21	LOBA-Spezialtiefgrund Required Quantity CA.300G/m ²	34080	M ²	1,34
22	LOBA-PUTZ-Voranstrich Required Quantity CA.150/G/m ²	30001	M ²	1,13
23	LOBA-Fassadenfarbe F 7030030 Required Quantity CA.600G/m ²	30030	M ²	3,95
31	Extrudierte Polystyrol- Hartschaumplatten 100mm	32710	M ²	37,80
32	LOBA-VS-Panzergewebe	32093	M ²	7,45
	From the above prices, price S/N 31 is fixed :			
	— for quantities delivered and paid up to 30 June 1985.			
	— for quantities ordered and paid up to 30 June 1985. Remaining prices are fixed :			
	— for quantities delivered and paid up to 31 Dec. 1985.			
	— For quantities ordered and paid up to 31 Dec. 1985.			
	For quantities ordered and paid up to 30 June 1985 a general discount of 3 % will be applied.			
	For deliveries and payments beyond 31 Dec. 1985 (or 30 June for the extruded polystyrene panels) the escalation formula of Article 2 of the delivery contract will be applied.			
	The way of payment will be as provided in Article 2 of the delivery contract.			
	Article 4			
	LOBA recommends delivery rates to be scheduled taking into consideration that storage time for items 21, 22, 23 (Art. 1) be less than 4 months.			

Orders for items above shall be received at least 2 weeks before the delivery date ex factory.

Article 5

LOBA guarantees under this contract for five years:
a) The quality of the materials described in Article 1 to be in accordance with the specifications.

b) The quality and the specifications of the materials 1/21/34080, 2/22/30001, to be in accordance with DIN 18550 and DIN 18558.

Provisions of Article 4 of the delivery contract will also be applicable.

Article 6

The guarantees under Article 4 of the delivery contract and preview Art. 5 are provided based on the fact that Loba is aware of the technical specifications of the surfaces, on which their materials (complete external insulation system, organic plaster on mineral plaster) will be applied, as they are indicated on the technical Annex attached to this Addendum.

Article 7

For the fulfilment of the contract provisions, «good performance» bank letters of guarantee, amounting to 5% of each delivery, will be handed over to SVCo before payment of the corresponding amounts. Terms of these letters of guarantee will be the same as of the guarantee under Article 5 of the delivery contract.

Article 8

For this Addendum the German Law will be valid. Legal domicile will be Stuttgart.

A N N E X VI

ITEM 3a

P A Y M E N T S TO M I C H A N I K I S.A.

The requested and paid to MICHANIKI amount, up to 30.6.85, corresponds to Drs. 203.869.622.

ITEM 3b

P A Y M E N T S TO I N T E R A T O M

- SVCo informs the Executive Committee, as has been notified by KFA/PLE that Interatom has received 8.300.000 DM up to 30/6/85.

ITEM 3c

P A Y M E N T S TO S U P E R V I S I O N T E A M

In accordance with the Main Contract, up to 30.6.85, 23.007.158 Drs. were paid.

A N N E X VII

ΕΛΛΗΝΙΚΗ ΔΗΜΟΚΡΑΤΙΑ Αθήνα 21.6.1985

ΥΠΟΥΡΓΕΙΟ ΟΙΚΟΝΟΜΙΚΩΝ Αριθ. Πρωτ. Δ.680/53 Δ/νση 2η Τελ. Οικ. Συσ/των.

Θέμα: Ατέλειες για την εφαρμογή του Προγράμματος του Ηλιακού χωριού.

Τοπερα από το έγγραφο αριθμ. 478/29.05.1985 της Εταιρείας «ΗΛΙΑΚΟ ΧΩΡΙΟ» Α.Ε. σχετικά με το αντικείμενο του θέματος, σας ανακοινώνουμε τα ακόλουθα:

1. Μεταξύ της Ελληνικής Δημοκρατίας και της Ομοσπονδιακής Δημοκρατίας της Γερμανίας, έχει συναφθεί η από 31.07.1981 συμφωνία «για τη συνεργασία σε μικ πρότυπη εφαρμογή για ορθολογική χρήση ενέργειας και χρησιμοποίηση ηλιακής ενέργειας σε οικισμό του Οργανισμού Εργατικής Κατοικίας (Πρόγραμμα Ηλιακού Χωριού)» που κυρώθηκε με το Νόμο 1310/82 (ΦΕΚ 152/Α/1982).

Με τη συμφωνία αυτή τα συμβαλλόμενα μέρη έχουν αναλάβει την υποχρέωση να εφαρμόσουν το Πρόγραμμα Ηλιακού Χωριού και να εκτελέσουν, για το σκοπό αυτό, τις ακόλουθες φάσεις του προγράμματος:

α) Την κατασκευή ενός οικισμού για Έλληνες εργαζόμενους με εντατική χρήση διαφόρων ηλιακών και άλλων προηγμένων συστημάτων ενέργειας.

β) Τη μέτρηση και αξιολόγηση των τεχνικών οικονομικών και κοινωνικών παραμέτρων μέσα στον οικισμό αυτό.

Το Ηλιακό Χωριό θα κτιστεί στη Λυκόβρυση Αττικής.

2. Σύμφωνα με το άρθρο 3 της παραπάνω συμφωνίας η Ελληνική πλευρά θα συστήσει, για την πραγματοποίηση

της συμφωνίας αυτής, Νομικό Πρόσωπο Ιδιωτικού Δικαίου, με την μορφή Ανώνυμης Εταιρείας.

Με το Π.Δ. 186/83 (ΦΕΚ 72/Α/1983) έχει συσταθεί με έδρα την Αθήνα, ανώνυμη Εταιρεία με την επωνυμία «Ηλιακό Χωριό» Α.Ε., στην οποία θα ανατεθεί η διοίκηση και διαχείριση του Προγράμματος για την κατασκευή του Ηλιακού χωριού.

Οι δαπάνες του Προγράμματος του Ηλιακού χωριού (α) Δαπάνες κατασκευής και β) Δαπάνες της φάσης μετρησης και αξιολόγησης) θα καλυφθούν κατά ένα ποσοστό με συνεισφορά της Γερμανικής Πλευράς, σύμφωνα με τα οριζόμενα στα άρθρα 6 και 7 της Συμφωνίας.

Η Εταιρεία «Ηλιακό Χωριό» Α.Ε., με το πκραπάνω έγγραφό της μας γνώρισε ότι ο Γερμανός ανάδοχος, τον οποίο προβλέπει η Ελληνογερμανική Συμφωνία και με τον οποίο έχει υπογράψει την προβλεπόμενη από το Νόμο Σύμβασης είναι η Γερμανική Εταιρεία INTERATOM GMBH.

3. Στο δεύτερο άρθρο του Ν. 1310/82, που κύρωσε η Συμφωνία ορίζεται :

«1. Η Γερμανική συνεισφορά είτε σε μετρητά είτε σε μηχανήματα ή άλλα υλικά απαλλάσσεται από κάθε φόρο, τέλος, δασμό, εισφορά, τόσο αυτή δε, όσο και η Ανώνυμη Εταιρεία που προβλέπεται στο άρθρο 4 της Συμφωνίας έχουν τα προνόμια και τις ατέλειες που αναγνωρίζονται στο Ελληνικό Δημόσιο.

Έτσι με το άρθρο αυτό καθιερώνεται ατέλεια :

α) Για την Εταιρεία «Ηλιακό Χωριό» Α.Ε. και

β) Για τη Γερμανική συνεισφορά στις δαπάνες του Προγράμματος του Ηλιακού Χωριού, σε μηχανήματα και υλικά.

4. Ειδικώτερα για τη χορήγηση των ατελειών αυτών σας παρέχουμε τις παρακάτω Οδηγίες και διευκρινίσεις :

A. Ατέλειες της Εταιρείας «ΕΛΛΗΝΙΚΟ ΧΩΡΙΟ».

Με το δεύτερο άρθρο του Ν. 1310/83 χορηγούνται στην Εταιρεία «Ελληνικό Χωριό Α.Ε.» τα προνόμια και οι ατέλειες του Δημοσίου. Κατά συνέπεια η παραπάνω Εταιρεία δικαιούται να εισάγει από το εξωτερικό ατελώς (με εξαίρεση επιβατικά αυτοκίνητα, καύσιμα και λιπαντικά) είδη προϊόντων να χρησιμοποιηθούν από την ίδια για την εξυπηρέτηση των αναγκών της, εφόσον τα είδη αυτά δεν παράγονται επαρκώς και καταλλήλως από την εγχώρια βιομηχανία (εφαρμογή Ν. 3215/55 και Ν.Δ. 1243/72).

Για τη χορήγηση και οριστικοποίηση της ατέλειας αυτής θα εφαρμόζεται η διαδικασία που προβλέπεται από την Δ. 6220/55 Υπουργική Απόφαση, όπως αυτή έχει τροποποιηθεί και ισχύει.

Το σχετικό έγγραφο ατέλειας της Εταιρείας θα στέλνεται απευθείας στην οικεία τελωνειακή αρχή.

Σε περίπτωση εισαγωγής ειδών από τρίτη προς την Κοινότητα χώρα θα εισπράττεται κανονικά ο εισαγωγικός δασμός.

B. Ατέλειες της Γερμανικής συνεισφοράς.

α) Τα μηχανήματα και υλικά που κατ' εφαρμογή της παραπάνω συμφωνίας θα συνεισφέρει η Γερμανική πλευρά στο Πρόγραμμα του Ηλιακού Χωριού, θα εισαχθούν χωρίς την καταβολή δασμών, φόρων και τελών, βάσει των διατάξεων του δεύτερου του Ν. 1310/82.

Σε περίπτωση δύμως εισαγωγής μηχανημάτων ή υλικών από τρίτη προς την Κοινότητα χώρα θα εισπραχθεί κανονικά ο εισαγωγικός δασμός.

β) Η ατέλεια θα χορηγείται ύστερα από έγγραφο, που σε κάθε συγκεκριμένη εισαγωγή, θα απευθύνεται η Εταιρεία «Ηλιακό Χωριό» Α.Ε., στο οικείο Τελωνείο εισαγωγής, με το οποίο θα ζητεί τη χορήγηση ατέλειας, βάσει των παραπάνω διατάξεων, και στο οποίο θα βεβαιώνεται ότι τα εισαγόμενα μηχανήματα ή υλικά αποτελούν την προβλεπόμενη από την Ελληνογερμανική Συμφωνία συνεισφορά της Γερμανικής Πλευράς, προορίζονται να χρησιμοποιηθούν στο Πρόγραμμα του Ηλιακού Χωριού και θα ενσωματωθούν στο εκτελούμενο έργο.

Για την οριστικοποίηση της ατέλειας η Εταιρεία «ΕΛΛΗΝΙΚΟ ΧΩΡΙΟ» Α.Ε., θα προσκομίζει στο οικείο Τελωνείο εισαγωγής, μέσα σε 6 μήνες από την παραλαβή των ειδών, βεβαίωση με την οποία θα βεβαιώνεται ότι τα είδη

αυτά ενσωματώθηκαν στο έργο του Προγράμματος του Ηλιακού Χωριού. Η παραπάνω εξάμηνη προθεσμία μπορεί να παρατείνεται εφόσον συντρέχουν λόγοι.

Ο Ν. 3215/55 και το Ν.Δ. 1243/72 δεν έχουν εφαρμογή.

Κατά τη χορήγηση της ατέλειας θα συντάσσονται πρακτικά ατέλειας σύμφωνα με τα οριζόμενα στη Δ. 6220/55 Υπουργική Απόφαση, όπως αυτή έχει τροποποιηθεί.

γ) Μηχανήματα εισαγόμενα προσωρινά για να χρησιμοποιηθούν στο Πρόγραμμα του Ηλιακού Χωριού, θα παραδίνονται με το χαθεστώς της προσωρινής εισαγωγής (σε ελεύθερη χρήση) για όλο το χρονικό διάστημα της εδώ παραμονής και χρησιμοποιησης τους στο πρόγραμμα, εφόσον η Εταιρεία «Ηλιακό Χωριό» Α.Ε. θα βεβαιώνει με το έγγρα-

φό της, ότι τα παραπάνω μηχανήματα αποτελούν μέρος της προβλεπόμενης από τη σύμβαση Γερμανικής συνεισφοράς.

δ) Ο Τελωνισμός και η ατελής παράδοση των παραπάνω μηχανημάτων και υλικών της Γερμανικής συνεισφοράς, που θα εισάγει ο Γερμανός ανάδοχος για την πραγματοποίηση του Προγράμματος του Ηλιακού Χωριού μπορεί να γίνει εφόσον ζητηθεί, στο όνομα της Εταιρείας «ΗΛΙΑΚΟ ΧΩΡΙΟ» Α.Ε., με την τήρηση των απαιτουμένων διατυπώσεων.

Με Εντολή Υπουργού

Ο Διευθυντής
Δ. ΔΙΑΜΑΝΤΟΠΟΥΛΟΣ

SOLAR VILLAGE S.A.
BALANCE SHEET
As at December 31, 1984
First financial period
June 9, 83 - December 31, 1984

In Drachmas

ASSETS			LIABILITIES		
A/c	No.		A/c	No.	
I.	FIXED ASSETS		I.	NET WORTH-LONG-TERM DEBT	244.691.141
11	Installations on buildings of third parties	1.380.781	40	Share Capital (2.000 shares at Drs.10.000 p.s.)	20.000.000
Less: Depreciation	296.376	1.084.405	45	Long-term debt	330.100.000
14	Furniture and fixtures	2.116.373	Less: Financings invested in the SV program	105.408.859	224.691.141
Less: Depreciation	330.327				
15	Fixed assets in progress on land of third parties for their account	91.458.044			
Less: Beneficiary third parties owners of fixed assets	91.458.044				
16	Intangible fixed assets for account of third parties	13.950.815	II. CURRENT LIABILITIES		8.478.322
Less: Beneficiary third parties owners of intangible fixed assets	13.950.815		50	Suppliers-Contractors	666.048
18	Long-term receivables (guarantees given)	92.980	53	Sundry creditors	5.611.395
			54	Obligations for taxes-duties	1.927.004
			55	Insurance Funds	273.875
II.	RECEIVABLES AND AVAILABLE FUNDS				
33	Sundry debtors	51.708			
35	Advances and credits administration accounts	11.813			
36	Asset suspense accounts	3.287.405			
38	Available funds	246.855.106			
	-Cash	5.114			
	-Sight deposits	95.474.992			
	-Time deposits	151.375.000			
		253.169.463			253.169.463
III.	MEMO. ACCOUNTS		III. MEMO. ACCOUNTS		
02	Guarantees	235.139.000	06	Guarantees	235.139.000
		488.308.463			488.308.463

A/c. no. 86 PROFIT AND LOSS ACCOUNT
For the financial period
June 6, 1983 - December 31, 1984

60	Staff remunerations and expenses	10.734.743	76	Income from capital	5.662.405
61	Professional fees and expenses	13.450.647	15	Fixed assets in progress on land of third parties for their account	11.660.872
62	Third parties supplies	2.699.593		-15.01.19 Surveyance-Studies (incorporated in the Program cost)	
64	Sundry expenses	3.762.406	16	Intangible fixed assets for account of third parties	13.950.815
66	Fixed assets depreciation	626.703		-16.10.00 Operating expenses (incorporated in the Program cost)	
		31.274.092			31.274.092

J. I. VOVORIDIS
Chairman of the Board
of Directors

CONST. P. KANARIS
Manager

J. A. NIKAS
Accountant

AUDITOR'S REPORT

To the Shareholders of
SOLAR VILLAGE SA

I have audited the above Balance Sheet of SOLAR VILLAGE SA at December 31, 1984 and the Profit and Loss Account for the period then ended. My examination was made in accordance with the requirements of Article 37 of the Companies Act of Greece (L.2190), and also in conformity with the standards of auditing accepted by the Institute of Certified Public Accountants of Greece and accordingly included such tests of the accounting records and such other auditing procedures as I considered necessary in the circumstances. I obtained all the information and explanations which I needed for the purpose of my audit. I have found that the books of account as required by existing laws have been kept by your Company, and that the above financial statements are in agreement therewith. It is noted that the amount of the long-term debt has arisen from subsidies received from the Worker's Home Organisation and from the Ministry of Research and Technology for the works in progress and for the Company's operating expenses. In my opinion, the above Balance Sheet and Profit and Loss Account present fairly the financial position of your Company at December 31, 1984 and the results of its operations for the period ended on that date in conformity with legal requirements and accepted accounting principles. The basic accounting policies adopted by the Company are set out in the Report of the Board of Directors to the Ordinary General Meeting of the Shareholders,

Athens, April 9, 1985

EUMI. N. KOLLYRIS
Certified Public Accountant of Greece

ANNEX X

Sociological Study.

1. Recruitment of the population which will be selected for the Solar Village.
2. Organisation of the social life of the Solar Village.
3. Guidelines of appropriate use of the energy equipments.
4. Analysis of the social parameters of the actual population over a period of time.
5. Developement of programmes for the appropriate intervention for overcoming some of the problems which may occure.
6. Monitoring the social and human behaviour of the population.
7. Evaluation of existing designs for social life in organized communities.

ΠΡΑΚΤΙΚΑ 8ης Ε.Ε.
του Προγράμματος Ηλιακό Χωριό-3
Αθήνα 10, 11 & 12 Ιουλίου 1985

Η 8η Σύνοδος της Ε.Ε. έγινε στην Αθήνα στις 10, 11 και 12 Ιουλίου 1985 με την ακόλουθη ημερήσια διάταξη:

1. Έναρξη της συνόδου.
2. Κατάσταση του 'Έργου.
- A) Πρόδοση των εργασιών της ΜΗΧΑΝΙΚΗΣ Α.Ε.
- B) Πρόδοση των εργασιών της INTERATOM.
- C) Πρόδοση των εργασιών της Επίβλεψης.
- D) Συμβάσεις ειδικών υλικών.
- E) Νέο χρονοδιάγραμμα Προγράμματος.
3. Οικονομική κατάσταση προγράμματος.
- A) Πληρωμές ΜΗΧΑΝΙΚΗΣ Α.Ε.
- B) Πληρωμές INTERATOM.
- C) Πληρωμές Επίβλεψης.
- D) Οικονομικές επιπτώσεις απορρέουσες από τις εγκεχριμένες διορθώσεις της μελέτης.

4. Υποβολή από τη SVCO του Ισολογισμού της 1ης Οικονομικής περιόδου.

5. Φάση των μετρήσεων και αξιολόγηση.
- προγραμματισμός και μηχανήματα για την εγκατάσταση του συστήματος των μετρήσεων και αξιολόγησης.
6. Κοινωνιολογική Μελέτη.
7. Διάφορα.
8. Ημερομηνία της επόμενης Συνόδου.
1. Έναρξη της Συνόδου.

Η Ε.Ε. ενέκρινε την ημερήσια διάταξη.

Στη συνέχεια, η Εταιρεία Ηλιακό Χωριό πρότεινε στα μέλη της Ε.Ε., να επισκεφθεί το εργοτάξιο, μέσα στα πλαίσια της συνόδου, έτσι ώστε να αποκτήσουν μία άμεση γνώση για τη σημερινή κατάσταση του έργου.

Η Ε.Ε. δέχτηκε την πρόταση.

Η λίστα των συμμετεχόντων φαίνεται στο Παράρτημα I.

2. Κατάσταση του 'Έργου.
- 2A. Πρόδοση εργασιών της ΜΗΧΑΝΙΚΗΣ Α.Ε.

Η Επιτροπή εξέφρασε ανησυχία σχετικά με τη μείωση του ρυθμού των εργασιών κατά τη διάρκεια των τελευταίων μηνών, η οποία οφείλετο σε διάφορους λόγους.

Σχετικά, η απεργία από το Μάτι θεωρήθηκε ένα σοβαρό πρόβλημα και η Ε.Ε. ζήτησε να παρθούν όλα τα πιθανά μέτρα που θα εξασφαλίσουν την πρόδοση των κατασκευαστικών έργων.

2B. Πρόδοση των εργασιών της INTERATOM.

Σύμφωνα με υποστηριζόμενη και από την Ε.Ε. πρόταση της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε., η INTERATOM επιβεβαίωσε ότι η υποβολή της τελικής μελέτης θα έχει ολοκληρωθεί μέχρι τις 16 Ιουλίου 1985.

Επίσης, η INTERATOM εξήγγιησε ότι, σύμφωνα με τη Γερμανική τακτική, εκτός από την τελική μελέτη της INTERATOM, σχέδια εκτέλεσης, που έχουν γίνει από τους υπεργολάβους της, θα υποβληθούν πριν από την έναρξη των εργασιών εγκατάστασης κάθε κτιρίου.

Η Εταιρεία ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. παρατήρησε ότι, σύμφωνα με την Ελληνική τακτική, τα σχέδια εκτέλεσης συμπεριλαμβάνονται στην τελική μελέτη.

Παρ' όλα αυτά, η Ε.Ε., εξέφρασε την ιδέα ότι, τα θέματα έχουν σχέση με ανταλλαγή πληροφοριών πρέπει να χειρίζονται με πνεύμα καλής διάθεσης και προς το συμφέρον του Προγράμματος.

2C. Πρόδοση των εργασιών της Επίβλεψης.

Η Επιτροπή έλαβε γνώση των εργασιών της Επίβλεψης όπως παρουσιάζονται στο πρωτικό II.

Η Ε.Ε. ρώτησε την Εταιρεία ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. αν η ενσωματωμένη μελέτη για τις εργασίες εκσκαφής τάφρων για τις καλωδιώσεις και σωληνώσεις —μη συμβατικό μέρος— στο περιβάλλον σύστημα υποδομής, ολοκληρώθηκε όπως είχε ζητηθεί από την 7η Σύνοδο της Ε.Ε.

Ο Διευθυντής της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. απάντησε ότι ο Μελετητής έχει πάρει εντολές να ολοκληρώσει τη μελέτη και ότι η INTERATOM θα μπορούσε να συνεργαστεί με το Μελετητή σ' αυτό το θέμα.

Η INTERATOM εξέφρασε την επιθυμία να ελέγξει τη μελέτη εγκαίρως.

Η Ε.Ε. ζήτησε από την Εταιρεία ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. να ενημερώσει την επιτροπή σχετικά με αυτό το θέμα στην επόμενη Σύνοδο, μια και αυτό αποτελεί ένα σπουδαίο θέμα.

2D. Συμβάσεις ειδικών υλικών.

Ο Διευθυντής της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. πληροφόρησε την Ε.Ε. σχετικά με :

α) Τη σύμβαση παραλαβής της LOBA.

Σύμφωνα με την απόφαση της 7ης Ε.Ε., υποβλήθηκε από τη LOBA στην Εταιρεία ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. κατάλογος έργων στον οποίο χρησιμοποιήθηκαν τα υπό προμήθεια υλικά επιχρισμάτων των τελευταίων 2 χρόνων.

Επίσης, ετοιμάστηκε μια προσθήκη στη Σύμβαση παραλαβής της LOBA, με ένα τεχνικό παράρτημα, όπου εκπληρώνονται οι όροι και οι συνθήκες της προμήθειας, ευθύνης και εγγύησης για τα υλικά επιχρισμάτων της LOBA.

Μετά την τελευταία συνάντηση στο Ditzingen στις 15.6. 1985, η LOBA υπέβαλε, με τέλεξ, τεχνικές πληροφορίες σχετικές με την εφαρμογή οργανικού επιχρίσματος επί ανοργάνου.

Για μια καλύτερη κατανόηση των τεχνικών και των συνθηκών κάτω από τις οποίες τα οργανικά εξωτερικά επιχρίσματα εφαρμόζονται πάνω σε ανόργανα, συμφωνήθηκε μεταξύ της ΜΕΛΟΒΑ και της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε., ότι, μέσα στον Ιούλιο, η LOBA θα διαθέσει στην Ελλάδα, ένα άριθμό δειγμάτων όλων των υλικών και έναν ειδικευμένο τεχνικό να επιδείξει διάφορες τεχνικές εφαρμογής. Αυτό θα βοηθήσει όχι μόνο τη ΜΗΧΑΝΙΚΗ Α.Ε. και την Επίβλεψη αλλά και τη LOBA.

Οι προαναφερόμενες ενέργειες επικυρώθηκαν από την Ε.Ε.

Η Ε.Ε. επίσης συμφωνεί για την προσθήκη της σύμβασης παραλαβής της LOBA που αναβλήθηκε (Παράρτημα V), η οποία θα εγκριθεί με γραπτή διαδικασία.

β) Σύμβαση παραλαβής της GIANNAKOPOULOS AE.

Έχουν ήδη αρχίσει μερικές παραλαβές των υλικών που περιέχονται στην πιο πάνω σύμβαση. Μέχρι την 30/6/85.

Παρελήφθησαν υλικά συνολικής αξίας 2.202.297 δραχμών.

γ) Σύμβαση παραλαβής πλακών εξηλασμένης πολυστερίνης.

Η Ε.Ε. έκανε δεκτή την πρόταση της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. να δοθεί η σύμβαση στη μειοδότρια Εταιρεία DOW CHEMICAL HELLAS.

Έγκριση της σύμβασης θα γίνει με γραπτή διαδικασία.
2E. Νέο χρονοδιάγραμμα προγράμματος.

Ο Διευθυντής της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. ενημέρωσε την Ε.Ε. ότι, σύμφωνα με τη σχετική απόφαση της 7ης συνόδου της Ε.Ε. για τρίμηνη παράταση, έχει διαμορφωθεί ένα νέο χρονοδιάγραμμα του προγράμματος, το οποίο περιλαμβάνει τις εργασίες και των δύο κυρίων εργολάβων.

Αυτό το νέο χρονοδιάγραμμα, αποδεκτό και υπογεγραμμένο από τους 2 κυρίους Εργολάβους, εγκρίθηκε από την Ε.Ε. και φαίνεται στο παράρτημα XI.

3. Οικονομική κατάσταση του Προγράμματος.

3A, 3B, 3C.

Η Ε.Ε. ενημερώθηκε για την οικονομική κατάσταση του Προγράμματος, όπως παρουσιάστηκε από το Διευθυντή της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. και φαίνεται στο παράρτημα VI.

3D. Οικονομικές επιπτώσεις απορρέουσες από τις εγκεκριμένες διορθώσεις της μελέτης.

Ο Διευθυντής της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. παρουσίασε τις οικονομικές επιπτώσεις των αλλαγών της μελέτης, εγκεκριμένων γενικά από την 7η Ε.Ε. Αυτό θα επιφέρει μια αύξηση 7% στο αρχικό κόστος του κτιρίου UAB, όπως υπολογίστηκε λεπτομερειακά από την Επίβλεψη. Εφαρμόζοντας αυτό το ποσοστό στο συνολικό προϋπολογισμό της ΜΗΧΑΝΙΚΗΣ Α.Ε. προκύπτει $40,36 \times 7\% = 2,82$ Mio DM για τις αλλαγές της μελέτης.

Η Ελληνική πλευρά ισχυρίστηκε ότι, σύμφωνα με το άρθρο 63C της Ελληνο-Γερμανικής συμφωνίας, και τα δύο μέρη είναι υπεύθυνα για των καταμερισμό των προκυπτόντων εξέδων για τις μετατροπές της μελέτης που εγκρίθηκαν από την Ε.Ε.

Η Γερμανική αντιπροσωπεία εξέθεσε την άποψη ότι σύμφωνα με το άρθρο 7 § 1 της Συμφωνίας της Λυκόβρυσης, το άρθρο 63C δεν εφαρμόζεται, μια και τα πακέτα εργασίας έχουν ήδη χωριστεί και συνεπώς το πρόσθετο κόστος είναι αποκλειστικά Ελληνική εικονομική ευθύνη.

4. Υποβολή από την Εταιρεία ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. του Ισολογισμού της 1ης οικονομικής περιόδου.

Ο Διευθυντής της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. παρουσίασε στην Ε.Ε. αντίγραφο του Ισολογισμού της 1ης οικονομικής περιόδου, εγκεκριμένο από τους Ορκωτούς Λογιστές και τη Γενική Σύνοδο των μετόχων της Εταιρείας.

Η Ε.Ε. ενέκρινε τον Ισολογισμό και τη σχετική έκθεση των ελεγκτών (παράρτημα IX).

5. Φάση των μετρήσεων και αξιολόγησης.

Στα πλαίσια της προετοιμασίας της φάσης των μετρήσεων και αξιολόγησης, έγινε μία συνάντηση ειδικών σχετικά με «μετρήσεις δομικής φυσικής» στο Ινστιτούτο Fraunhofer στο Holzkirchen, τον Ιούνιο του 1985.

Κατά τη διάρκεια της συνάντησης, υπήρξε συμφωνία κατά ένα μέρος αλλά αξιόλογη ασυμφωνία απόψεων δημιουργήθηκε κατά ένα άλλο μέρος.

Όσον αφορά τα ενεργητικά συστήματα και το μετεωρολογικό σταθμό, επιτεύχθηκε συμφωνία απόψεων με εξαίρεση τους μετρητές παροχής των θερμοσυφωνικών συστημάτων.

Η Ε.Ε. αποφάσισε ότι οι συναντήσεις μεταξύ Ελλήνων και Γερμανών ειδικών πρέπει να συνεχιστούν, με την προοπτική να υποβάλλουν στην επόμενη σύνοδο της Ε.Ε., μια ολοκληρωμένη πρόταση-συμπεριλαμβανομένου και προϋπολογισμού — λαμβάνοντας υπόψη και τη συμβουλή του Κοινωνιολόγου.

Αυτή η πρόταση πρέπει επίσης να θέτει το ερώτημα ενός κατάλληλου Η/Υ όπως έχει προβλεφθεί από τη Διμερή Συμφωνία.

Όσον αφορά τη φάση των μετρήσεων και αξιολόγησης γενικά, η Ε.Ε. συμφώνησε ότι προβλέπεται μία περίοδος ταύτισης με την κατασκευαστική φάση. (Φάση 3). Σχετικά με τη χρηματοδότηση των γενομένων προπαρασκευαυτικών εργασιών, κάθε πλευρά θα χρηματοδοτεί τους δικούς της ειδικούς, μέχρι την επόμενη Ε.Ε., που οι κοινές γενικές προτάσεις θα είναι διαθέσιμες.

6. Κοινωνιολογική Μελέτη.

Η Ε.Ε. καλωσόρισε τον Καθηγητή Joerges και το Δρ. Θέο, οι οποίοι ορίστηκαν από τις δύο πλευρές να συντάξουν μια πρώτη εικόνα της κοινωνιολογικής μελέτης του προγράμματος του ΗΛΙΑΚΟΥ ΧΩΡΙΟΥ σύμφωνα με τη σχετική απόφαση της 7ης Ε.Ε.

Ο Καθηγητής Joerges και ο Δρ. Θέος έφθασαν στο συμπέρασμα ότι η κοινωνιολογική μελέτη πρέπει να αρχίσει αμέσως, και έκαναν μια παρουσίαση της πιθανής μορφής βασισμένη σε 7 οημεία που δίνονται στο παράρτημα X.

Η Ε.Ε. θεώρησε ότι η παρουσίαση αυτή έχει τη σωστή κατεύθυνση και έδωσε οδηγίες στην κοινωνιολογική ομάδα, σαν θέμα πρώτης προτεραιότητας, να υποβάλλει στην επόμενη σύνοδο της, τις εναλλακτικές της προτάσεις για τις κατάλληλες διαδικασίες επιλογής και σύστασης των κατόκων του ΗΛΙΑΚΟΥ ΧΩΡΙΟΥ. Οι προτάσεις πρέπει να συνοδεύονται από μια σύντομη περιγραφή των συνεπειών τους, λαμβάνοντας υπόψη τις ειδικές συνθήκες τακτικής του Α.Ο.Ε.Κ.

Επίσης η Ε.Ε. έδωσε περαιτέρω οδηγίες στην Κοινωνιολογική Ομάδα να υποβάλλει στην επόμενη σύνοδο, ένα λεπτομερειακό πρόγραμμα εργασίας καθώς και τον προϋπολογισμό της συνολικής κοινωνιολογικής μελέτης.

7. Διάφορα.

Α) Ο Διευθυντής της Εταιρείας ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. ενημέρωσε την επιτροπή ότι παρελήρθη από το Γραμμείο Οικονομικών επιστολή, η οποία αέρερε ότι εξοπλισμός και υλικά που θα χρησιμοποιηθούν από την Εταιρεία ΗΛΙΑΚΟ ΧΩΡΙΟ Α.Ε. απαλλάσσονται από τέλη εκτελωνισμού (παράρτημα VII).

Όσον αφορά τα αυτοκίνητα της Εταιρείας και τα προσωπικά καθώς και προσωπικά αντικείμενα, η Ε.Ε. προτέρεπε τη SVCO να εξασφαλίσει τη λύση του προβλήματος.

Σχετικά με το ειδικό πρόβλημα του αυτοκινήτου του Γερμανού Συνδέσμου, η Γερμανική αντιπροσωπεία ανέφερε τη συμφωνία της 28.6.85 μεταξύ των 2 κυβερνήσεων σχετικά με το θέμα αυτό και ελπίζει ότι αυτό το θέμα θα ταχτοποιηθεί ανάλογα.

Β) Η INTERATOM ανέφερε την πρόταση του Λογιστικού συστήματος για τον καταμερισμό των κοινών εξόδων, που στάλθηκε στη SVCO, και επέστησε την προσοχή της Ε.Ε. στο γεγονός ότι αυτό θα έπρεπε να αποφασιστεί εγκαίρως μια και χρειάζεται να ετοιμαστούν τα σχετικά προγράμματα Η/Υ.

Σημειώθηκε ότι αυτό είναι στενά συνδεδεμένο με κάποιες πλευρές με την κοινωνιολογική μελέτη, που πρέπει να διαλευκανθούν εγκαίρως.

Γ) Η Ε.Ε. πρότεινε, για τη φάση 4, να γίνει μια κοινή πρόταση από την ΗΛΙΑΚΟ ΧΩΡΙΟ και την INTERATOM η οποία να υποβληθεί στην Ευρωπαϊκή Κοινότητα. Αυτή η πρόταση πρέπει να βασίζεται στα κοινά έγγραφα που ετοιμάστηκαν και από τις δύο πλευρές για να υποβληθούν στην Ε.Ε., και να εξετασθεί ως θα περιλαμβάνει και μέρος της κοινωνιολογικής μελέτης.

8. Ημερομηνία της επόμενης συνεδρίασης.

Η επόμενη σύνοδος της Ε.Ε. πρέπει να γίνει κατά την διάρκεια των 2 τελευταίων μηνών του έτους.

Αθήνα, 10η, 11η, 12η Ιουλίου 1985.